

Western Federal Lands Highway Division
RIMINI ROAD NEWSLETTER

November 4, 2015

Mike Hurst, Project Engineer
michael.hurst@dot.gov
910 E. Lyndale Ave, Suite F
Helena, MT 59601
406-443-2241

Project Description

Rimini Road is located 10 miles west of Helena, MT off of Highway 12. The project begins at the intersection with Highway 12 and extends 6.25 miles south to the intersection with Chessman Reservoir Road. Project improvements include reconstructing three bridges, asphalt paving, guardrail updates, and realignment of 2,000 ft of Ten Mile Creek away from the roadway. Lewis and Clark County will assume maintenance duties upon completion of the project.



Road Surface conditions

The current road surface consists of areas of both new and existing gravel. The road condition will be regraded as weather allows before shutdown for the winter. All traffic control devices (cones, temp signs, barricades) will be removed from the road for the winter.



Current and Upcoming Work

The contractor, Debco Construction, is currently working to get the road in a suitable condition for the winter shutdown period. This includes providing ditch drainage, maintaining erosion control devices, and grading the roadway. Traffic is planned to be routed over the new bridges by the end of November, and the diversions will be removed as soon as the bridges are passable. The realignment section of Tenmile Creek at bridge #3 will be completed in December after the road diversion is removed. Aggregate crushing operations will continue at MP 0.7 through November. All other work will be shut down by Nov 30, or earlier due to weather.



Traffic Delays

Expect 30 minute delays, Monday through Friday, 7:30am to 5pm. Saturday work may include bridge work or in-water work. Expect minimal delays for Saturdays. Traffic will be controlled by flaggers and pilot car. Laborers may be working on the road shoulder, please be safe and courteous.



The Storm Water Pollution Prevention Plan (SWPPP) for this project is available for viewing at the Project Office of the Contractor, located at the staging area next to Ten Mile Water Treatment Plant.



Embankment Construction approximately
4.6 miles south of HW 12



Embankment and Bridge construction
approximately 3.3 miles south of HW 12



Roadway armament Approximately 5.2 miles south of HW 12.



Grading road to final subgrade elevation appx 1000 ft south of HW 12.

