Bid Tabs
Lewis and Clark County
Elk Creek Road Bridge Replacements (EK5, EK6, EK7)
Steel Modular Bridge Supply
May 3, 2018

	ITEM	Quantity	Unit	Engineer's Estimate		TrueNorth Steel		Contech Engineered Systems	
				Unit Price	Total Price	Unit Price	Total Price	Unit Price	Total Price
Base Bid									
1	Furnish and Deliver 54' span x 24' useable width Steel Modular Bridge System with Steel Backwalls and Bridge Rail (L/500 Live Load Deflection) – EK5 & EK6	2	EA	$ 80,000.00	$ 160,000.00	$ 76,695.00	$ 153,390.00	$ 122,510.00	$ 245,020.00
2	Furnish and Deliver 56' span x 24' useable width Steel Modular Bridge System with Steel Backwalls and Bridge Rail (L/500 Live Load Deflection) – EK7	1	EA	$ 86,000.00	$ 86,000.00	$ 84,751.00	$ 84,751.00	$ 125,656.00	$ 125,656.00
3	Pre-Engineered Concrete Foundation System (Per Bridge, Set of 2 Abutments) – EK5 & EK6	2	EA	$ 8,000.00	$ 16,000.00	$ 11,460.00	$ 22,920.00	$ 16,152.00	$ 32,304.00
4	Pre-Engineered Concrete Foundation System (Per Bridge, Set of 2 Abutments) – EK7	1	EA	$ 10,000.00	$ 10,000.00	$ 13,934.00	$ 13,934.00	$ 19,210.00	$ 19,210.00
	TOTAL Base Bid Price				**$ 272,000.00**		**$ 274,995.00**		**$ 422,190.00**

Shaded cell represents an error on the Contractor's bid form that has been corrected during tabulations.

I hereby certify that this tabulation of bids is a true representation of the bids opened on May 3, 2018.

Karl Yakawich, PE

MONTANA
5/3/18
KARL F. YAKAWICH
15133 PE
LICENSED
PROFESSIONAL ENGINEER